TABLE B

AIRPORT DEVELOPMENT PLAN AND RELATED PROJECTS
PROJECT STATUS SUMMARY
AS OF MARCH 31, 1992

		Actual (Estimated)	ار (bed)	Airport Development Plan Projects Escalated Original	Airport Development Plan Projects Estimated	. P. P. A.	Airport Development Plan Related Projects	% Complete	% Under Contract
	Design Started	Start Co	Substantial Completion	Funded Cost (in Thousands)	Cost (1) (In Thousands)		Estimated Cost (1) (As of March (In Thousands) 31, 1992) (2)	31, 1992) (2)	31, 1992)
Description DOMESTIC FACILITIES: 1. Terminal 3A/Concourse L;	,	Aug '82	May '84	\$48,600	\$49,440	(6)		97 (4)	98 (4)
Concourse L Apron	× ×	Mar. '85	Dec. '88	\$209,254	\$285,668	(9)		100	100
3 RB-40 Substation; 4,000		60.	9, 403	\$8.416	\$4,842			100	100
	×	Oct. 99		\$28,713	\$35,971		\$27,328	100	100
4. H&R Plant Expansion	×	66.50	; ;					!	Ç
Security Additions; Concourse Extensions	×	Nov. '85	(Jan '94)	\$19,790	\$35,860		\$4,250	84	8
INTERNATIONAL FACILITIES:	×	Feb. '84	Mar. '85	\$17,743	\$29,014		\$4,333	100	100
6. Interim FIS Facility	×	May '88	(Sep. '93)	\$119,159 (5)	\$67,246	9	\$2,300	3 2	90
						ŧ		8	100
ROADWAYS, PARKING AND TKANSIT: 8. Airport Transit System (ATS)	×	Oct. '87	(Oct. '92)	\$110,074	\$167,870	S		}	
 Gentral Terminal Curbfront Expansion; Central Terminal Recirculation Improvements 	×	July '83	Dec. '90	\$27,737	\$38,803		\$17,784	100	100
 Access Roadway Improvements: Ramps; Roadways at Old Manheim 	×	Мау '89	(Jul. '92)	\$12,014	\$15,829			74	100
 Northwest Tollway Connection; Remote Parking East 	×	Apr. '90	(May '93)	\$47,719	\$20,170			47	80
RUNWAYS AND TAXIWAYS: 12. Inner/Outer Taxiway Relocation	×	Sep. '83	Jun. '90	\$87,173	\$76,044		\$2,431	100	<u>8</u>
Runway and Taxiway Improvements	×	July '85	Aug. '89	\$53,122	\$62,551		\$8,925	100	001

TABLE B

AIRPORT DEVELOPMENT PLAN AND RELATED PROJECTS PROJECT STATUS SUMMARY AS OF MARCH 31, 1992

ment ated	Projects % Complete % Under Contract Estimated Cost (1) (As of March (In Thousands) 31, 1992) (2) 31, 1992)	100	100	0	\$2,000	200		Ĉ.	93	1			\$127,675 (9)
Airport Development Plan Projects	(sput	\$8,886	\$16,947	0 \$	\$84,822	\$42,745	0 \$	\$0	\$1,042,708				\$1,042,708 \$
Airport Development Plan Projects Escalated Original	1 1	\$9,261	\$19,522	\$5,326	\$90,827	\$31,849	\$	\$0	\$946,299	\$25,000	\$20,199	\$91,471	\$1,082,969
ual ated) ction	Substantial Completion	Mar. '87	Nov. '90		Jun. '87	Apr. '87		Jun. '88				·	
Actual (Estimated) Construction	Start	June '85	Jun. '90		Apr. '85	Sept. '83		Mar. '84					
	Design	×	×		×	×		×					
	Project Description OTHER:	14. Crash Fire Rescue Stations	15. Military Site	16. Commuter Terminal	17. Southwest Cargo Area; U.S. Post Office	18. Airport Maintenance Complex	19. General Aviation	20. Fueling System	SUB-TOTAL	ADDITIONAL PROGRAM FUNDING: Airline Contributions - ATS	Government Grants-in-Aid	Additional Use Agreement Funding Authority (8)	TOTAL

Notes:

¹⁾ Includes design and construction costs in current (March 31, 1992) dollars.

²⁾ O'Hare Associates estimate based on progress of work.
3) Excludes cost of Delta's and United's tenant improvements, financed by Special Facility Revenue Bonds.

Baggage road project is under construction; apron modification project is scheduled for 1993 construction.
 Includes Airline-Funded Cost for the new International Terminal building which has been financed from sources other than Airport Obligations.
 Reflects only those projects which have been financed with Airport Obligations; the remaining portion of these projects has been financed from sources other then Airport Obligations.

⁷⁾ A portiion of the estimated cost of these projects is being funded by additional Airline contributions.

⁸⁾ See page 22 of this report for an explanation of this item. 9) Includes an estimated \$8.5 million funding from Government Grants-in-Aid.